

Meeting Notes with Gary Obermiller

4/17/15

Mr. Obermiller's comments:

- 1) Dredger will run 4 days a week/ 10 hour days.
- 2) Second Dredger will be here next week
- 3) They will dredge in a wishbone style around Lieb's Island and avenues to the islands.
- 4) 2 jet boats or (air boats) will be put on the lake.
 - a. One will be given to the Millersport Fire Dept. for emergency purposes.
- 5) Starting Monday ODNR will walk the banks of West Bank and North Bank to review docks.
 - a. They will be tagging docks that are connected to the sea walls. Those docks will need to be removed.
 - b. Docks in good shape and not connected to the sea wall can stay until construction begins. Those docks can be used if you can get a boat up to it.
- 6) Water levels: We discussed winter pool. Amil spillway is closed however Seller's spillway is still open today, (4-18-15) We asked him to shut the gates.
- 7) Lifts currently on seawalls, (left there from the summer), can stay there until construction begins.
- 8) Mr. Obermiller will be checking to see if individuals can use the nationwide permit for dredging. He will get back to us.